

- Sign Board(08NOS)
 - Overhead Water Tank Capacity(15000Ltrs)
- 2) Therefor total 15nos. extinguishers were installed at the existing site.
 - 3) The installed extinguishers has a validity up to 1 year.
 - 4) 5Hp fire pump is installed at terrace outside water tank.
 - 5) Fire Hydrant Line With Fire Hose Rell Drum is Installed Covering the Entire school Premises.

We here with confirm that the installation of 15nos. extinguishers, MCP, Hotter, & fire panel, with all related products were successfully carried out and **Tested the hydrant system with 11kg pressure maintained for 2 hours & no leakages were found** while testing as per **N.B.C. Part-IV** fire safety norms at the given site .

FOR,

A. S. Digwa

SUNMEET ENTERPRISE

